

SDSD Detention Services Bureau—Las Colinas Detention and Reentry Facility Green Sheet

DATE:	APRIL 28, 2023
NUMBER:	H.7.L
SUBJECT:	FIRE/SAFETY INSPECTIONS, TESTING

PROCEDURE

- I. The facility training/compliance sergeant or assigned designee shall be the designated fire safety officer at the Las Colinas Detention and Reentry Facility (LCDRF).
- II. Self-contained breathing apparatuses will be inspected by the fire deputies or an available facility rover once per shift using the J-5 form. The J-5 form shall be scanned into the LCDRF Training subfolder Fire and Evac Resources and the hard copy shall be submitted to the facility training coordinator by the end of each month.
- III. The fire deputies are responsible for maintaining cleanliness of the Fire Response Room (FRR). The fire deputies from each team shall conduct a weekly inspection of the FRR for cleanliness and must also account for all fire equipment. The team fire deputies will also be responsible for conducting the monthly facility fire inspections and quarterly SCBA testing on each team member.
- IV. The operations deputy will conduct a monthly safety inspection of the SCBA's by completing the attached form. After each training or use, the fire deputies shall also complete the attached form. The form will be turned in to the facility training coordinator after each training. Any issues noted by the fire deputies shall be reported to the operations deputy immediately. The operations deputy will contact the assigned fire deputies to ensure the weekly inspections are completed.



SAN DIEGO COUNTY SHERIFF'S DEPARTMENT LCDRF FORM

Self Contained Breathing Apparatus Monthly Safety Inspection Form		Stall Number:	Last Name, First Name:	ARJIS:
<u>Completed</u>	<u>Equipment Checklist</u>			
	Ensure shoulder pads are not ripped or torn.			
	Ensure straps are not frayed and buckle is functioning.			
	Observe system activation.			
	Detach and depress air saver.			
	Turn on the air.			
	Observe Heads Up Display (HUD) lights on the regulator. Two green lights = full. One green light = 3/4 tank.			
	Ensure alarms go off without movement.			
	Shake to silence and ensure alarms do not continue to sound off.			
	Check low pressure hose near the regulator and handle and ensure there are no leaks.			
	Check wire near the top handle. Toggle the wire and ensure the HUD lights do not flicker.			
	Close the air.			
	Open the purge knob on the regulator. The HUD lights will transition from green to red.			
	Deactivate the system by pressing the yellow button twice. The system will shut off.			
	Ensure the tank is > 4000 PSI.			
<u>Supervisor's Signature:</u>				
<u>Additional Comments:</u>				
Please notify the operations deputy immediately if the SCBA is not in working condition; remove the SCBA off the line.				
This form must be completed and scanned to the operations deputy. Please submit original copy to Administration.				